BILL NO. S-87-04-64

SPECIAL ORDINANCE NO. S-117-87

AN ORDINANCE approving Change Order No. 1 for Contract #86-XP-1 - Hoagland Avenue Feeder Main, Phase II (FINAL), with Land Excavating, Inc., in connection with the Board of Public Works and Safety of the City of Fort Wayne, Indiana.

NOW, THEREFORE BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF FORT WAYNE, INDIANA:

SECTION 1. That Change Order No. 1 for Contract #86-XP-1, Hoagland Avenue Feeder Main, Phase II (FINAL), with Land Excavating, Inc., in connection with the Board of Public Works and Safety, for:

> this Change Order is necessary because of the following: On Item 1 - Utilities in Hoagland Avenue not visable and for which there were no records (many in excess of 80 years old). Additional labor and equipment was required. Item 2 - Main was required to be installed at an average depth of 2.4" deeper to avoid all of the utilities encountered;

involving a net increase of Fifty-Nine THousand Twenty-Two and 09/100 Dollars ($59,022.09), all as more particularly set forth in the specifications, and which is on file with the Office of the Board of Public Works and Safety and is by reference incorporated herein, made a part hereof, and is hereby in all things ratified, confirmed and approved.

SECTION 2. That this Ordinance shall be in full force and effect from and after its passage and any and all necessary approval by the Mayor.

Councilmember

APPROVED AS TO FORM
AND LEGALITY

Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Redd seconded by Eisbart, and duly adopted, read the second time by title and referred to the Committee City Utilities (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on ~~_____~~, the ~~_____~~ day of ~~_____~~, 19____, at _____ o'clock ____.M.,E.S.T.

DATE: 4-28-87

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Redd seconded by Eisbart, and duly adopted, placed on its passage. PASSED ~~(LOST)~~ by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT	TO-WIT:
TOTAL VOTES	9				
BRADBURY	✓				
BURNS	✓				
EISBART	✓				
GiaQUINTA	✓				
HENRY	✓				
REDD	✓				
SCHMIDT	✓				
STIER	✓				
TALARICO	✓				

DATE: 5-12-87

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as ~~(ANNEXATION)~~ ~~(APPROPRIATION)~~ ~~(GENERAL)~~ (SPECIAL) ~~(ZONING MAP)~~ ORDINANCE (RESOLUTION) NO. S-117-87 on the 12th day of May, 19 87,

ATTEST:

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

(SEAL)

Mark E. GiaQuinta
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 13th day of May, 19 87, at the hour of 11:30 o'clock A.M.,E.S.T.

Sandra E. Kennedy
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 14th day of May, 19 87, at the hour of 11:00 o'clock A.M.,E.S.T.

WIN MOSES, JR., MAYOR

CHANGE ORDER

Change Order No. 1 (FINAL)
Project No. 86-XP-1
Name of Project HOAGLAND AVENUE FEEDER MAIN, PHASE I

Contract No. 86-XP-1
Resolution No. ---
Board Order No. 41-85
Date APRIL 7, 1987

To: LAND EXCAVATING, INC.
(Contractor)

77-85-38
4/8/87

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change: Description	Unit Price	Change in Contract Price: Decrease	Increase
		ADDITIONAL WORK			$ 4,868.15
		EXTRA DEPTH OF EXCAVATION			54,153.94

Total Decrease		
Total Increase		$59,022.09
Net ~~(Decrease)~~ (Increase) Contract Price		$59,022.09

The sum of $ 59,022.09 is hereby (added to) ~~(deducted from)~~ the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	$146,684.00
Current Contract Price Adjusted by Previous Change Order	$146,684.00
New Contract Price Including This Change Order	$

The time provided for completion in the contract for this project is (unchanged) ~~(increased)~~ (decreased) by --- calendar days due to this Change Order. The date for completion of all work shall be unchanged. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: [signature] (Chief Water Engineer) Date 4-7-87

Accepted by: Jack Brown (Contractor) Date 4-7-87

Approved by: (Director of Water Resources) Date

Approved by: [signature] (Chm. Bd. of Works) Date 4-8-87

Carlette R. [signature] (Member Bd. of Works) Date 4-8-87

[signature] (Member Bd. of Works)

Attested by: Helen A. Gachenauer (Clerk) Date 4-8-87

Change Order No. 1 (FINAL)

Resolution No. ---

Board Order No. 41-85

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: ITEM 1. UTILITIES IN HOAGLAND AVE. NOT VISABLE AND FOR WHICH THERE WERE NO RECORDS (MANY IN EXCESS OF 80 YEARS OLD). ADDITIONAL LABOR AND EQUIPMENT WAS REQUIRED.

ITEM 2. MAIN WAS REQUIRED TO BE INSTALLED AT AN AVERAGE DEPTH OF 2.4' DEEPER TO AVOID ALL OF THE UTILITIES ENCOUNTERED.

2. Will proposed change alter size of the project? Yes_____ No x

If yes, explain

3. Affect on operation and maintenance cost of this project:

NONE

Terry L. Atherton sp

Terry L. Atherton, P.E., Chief Water Engineer

Admn. Appr.

TITLE OF ORDINANCE Change Order #1 (FINAL) for Contract 86-XP-1, Hoagland Av
~~Feeder Main, Ph. II~~

DEPARTMENT REQUESTING ORDINANCE Board of Public Works & Safety

SYNOPSIS OF ORDINANCE Change Order #1 (Final) for Contract 86-XP-1, Hoaglan Avenue Feeder Main, Ph. II, is neccessary because of the following: on Item 1. Utilities in Hoagland Avenue not visable and for which there were no records (many in excess of 80 years old). Additional labor and equipment was required. Item 2. Main was required to be installed at an average depth of 2.4" deeper to avoid all of the utilities encountered. Land Excavating is the Contractor.

S-87-04-64

EFFECT OF PASSAGE To facilitate completion of project.

EFFECT OF NON-PASSAGE

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) Increase of $59,022.09.

ASSIGNED TO COMMITTEE

BILL NO. S-87-04-64

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS REFERRED AN (ORDINANCE) ~~(RESOLUTION)~~ approving Change Order No. 1 for Contract #86-XP-1 - Hoagland Avenue Feeder Main, Phase II (FINAL) with Land Excavating, Inc., in connection with the Board of Public Works and Safety of the City of Fort Wayne, Indiana

HAVE HAD SAID (ORDINANCE) ~~(RESOLUTION)~~ UNDER CONSIDERATION AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID (ORDINANCE) (RESOLUTION)

YES		NO
Charles B. Redd	CHARLES B. REDD CHAIRMAN	
	PAUL M. BURNS VICE CHAIRMAN	
Thomas C. Henry	THOMAS C. HENRY	
	BEN A. EISBART	
Samuel J. Talarico	SAMUEL J. TALARICO	

CONCURRED IN 5-12-89

SANDRA E. KENNEDY
CITY CLERK